CHECKLIST FOR

STC – Battery Only Installation

All photos must be taken with the app. Location services must be enabled on your mobile device and app to ensure all photos are geo-tagged and time stamped. Eligible batteries & Inverter – CEC Approved List. Nominal battery capacity 5-100kWh

INSTALLER CHECKLIST

SIMPLY CHECK IT OFF AS YOU GO!

Installer Onsite Selfies

- Start selfie → Taken in front of property
- Middle selfie → During installation
- End selfie → During commissioning

Battery

- Battery compliance label clearly showing make & model (For stacked batteries, clearly show the serial number of every battery module.)
- Battery installed showing whole battery
- Main Battery Supply Switch

Inverter

- A photo of the inverter installed (front on)
- Inverter label – clearly showing brand, model and serial number.

Property

- Property after install
- Photo of existing solar (panels)

ADMIN CHECKLIST

ADD TO YOUR CLAIM BEFORE SENDING!

Consumer Documents

- CCEW/COES with the following
  - Address
  - NMI
  - Installation Date (matches end selfie)
  - Battery Details (Make, Model and Size)

- Electricity Bill
  - NMI
  - Showing solar export prior to battery install

Battery Related Label Photos

- Clear photos of ES and PV stickers on the front of the switchboard
- Clear photos inside switchboard showing:
  - Main switches identified
  - Relevant WARNING labels
    - · Multiple Supplies
    - · Multiple Energy Sources
    - · Multimode IES / Multimode Inverter
    - · Alternative Supply / Backup Circuits
  - Relevant grouping (if Alternative Supply is onsite)
  - Shutdown procedure (if applicable)
- Clear photos showing the following at the battery:
  - Shutdown procedure (if applicable)
  - Hazardous DC Voltage label (filled out)
  - WARNING/DANGER Toxic Fumes

GB Environmental Trading Pty Ltd
356 Main Street, Mornington VIC 3931
ABN: 24 604 328 734

1300 GREENBANK (1300 473 362)

info@green-bank.com.au