CHECKLIST FOR

STC – Solar PV & Battery Combo Installation

All photos must be taken with the app. Location services must be enabled on your mobile device and app to ensure all photos are geo-tagged and time stamped. Eligible batteries & Inverter – CEC Approved List. Nominal battery capacity 5-100kWh

INSTALLER CHECKLIST

SIMPLY CHECK IT OFF AS YOU GO!

Installer Onsite Selfies

- Start selfie (PV + Battery) → Taken in front of property
- Middle selfie (PV + Battery) → During installation
- End selfie (PV + Battery) → During commissioning

A total of 6 selfies is required: 3 for the PV installation and 3 for the battery installation (start, middle and end for each).

Battery

- Battery compliance label clearly showing make & model (For stacked batteries, clearly show the serial number of every battery module.)
- Battery installed showing whole battery
- Switchboard Labels (PV and ES stickers on outside)
- Switchboard Labels (relevant WARNINGS and grouping, specifically for Alternative Supply)
- Main Battery Supply Switch
- Battery Labels & Signage (including shutdown procedure, and Hazardous DC Voltage label filled out, located at the battery)

Inverter

- A photo of the inverter installed (front on)
- Inverter label – clearly showing brand, model and serial number.

Panels

- All panel serial numbers - Scanned directly from the panel itself (not packaging) via our app.
- A photo of one solar module plate
- Property after install (showing installed panels)

ADMIN CHECKLIST

ADD TO YOUR CLAIM BEFORE SENDING!

Consumer Documents

- CCEW/COES with the following
  - Address
  - NMI
  - Installation Date (matches end selfie)
  - Battery Details (Make, Model and Size)

Mid-scale solar - capacity is greater than 100 kW and no more than 1 MW

- Installed on or after 1st October 2026
- Record the new PV capacity and all relevant existing/related solar PV and accredited power station capacity.
- Single Line Diagram
  - Site details (physical address)
  - PV array configuration and total DC capacity
  - Inverter details and battery details
  - NMI
  - New vs existing equipment
- Network connection approval/agreement
- Evidence of applicable Commonwealth, state/territory and local planning/approval requirements
- Structural engineering report/assessment, where required

GB Environmental Trading Pty Ltd
356 Main Street, Mornington VIC 3931
ABN: 24 604 328 734

1300 GREENBANK (1300 473 362)

info@green-bank.com.au